

Common Street Roadway Reconstruction Project
ONYX - Three Week Look Ahead 6/8/20 through 6/26/20

CREWS:

A. Onyx 4 Man Crew
B. F & C 5-7 Man Crew
C. F & C Concrete sidewalk Crew

Week Of	TASK	CREW
6/8/20 through 6/12/20	A. Crew: Start to install Drainage structure, leaching basin, and trench drains. Remove and replace concrete in driveway @ 4 Middlesex Rd.	A. Onyx 4 Man Crew
		B. F & C 5-7 Man Crew
6/15/20 through 6/19/20	A. Crew: Finish installing light bases and conduit./ Start Drainage at Spring St.	A. Onyx 4 Man Crew
	Mill Columbia Street and transitions	
6/22/20 through 6/26/20	A. Crew: Finish installing drainage at Spring St. Start curb and sidewalk on Spring St.	A. Onyx 4 Man Crew
	Pave Katherine Road, Orchard Street Ext. and Columbia Road	